

QUARTERLY OPERATIONS REPORT

DISTRICT OF COLUMBIA

COMBINED SEWER OVERFLOW FACILITIES

SECOND QUARTER, 2024

Prepared By:

D.C. Water and Sewer Authority
Department of Pumping and Sewer Operations
3101 Ames Place, NE
Washington, D.C. 20032



**DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY**
Serving the Public • Protecting the Environment

**Monthly Operations Report For
*Combined Sewer System***

Month: April 2024

Prepared By:
District of Columbia
Water and Sewer Authority
Department of
Pumping and Sewer Operations
Washington, D.C. 20003

DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY
Washington, D.C.

Monthly Operations Report for Combined Sewer System
Month: April 2024
Table of Contents

- 1. INTRODUCTION**
- 2. OPERATION AND MAINTENANCE**
 - 2.1 Regulators
 - 2.2 Outfalls, Tide Gates and CSO Signs
 - 2.3 Pumping Stations
 - 2.4 Inflatable Dams and SCADA Systems
- 3. DRY WEATHER OVERFLOWS**
- 4. SOLIDS AND FLOATABLES CONTROL**
 - 4.1 Catch Basin Cleaning
 - 4.2 BMP Demonstration for Solid and Floatable Control
 - 4.3 Anacostia River Floating Debris Removal Program
 - 4.4 CSS Litter Control
- 5. MONITORING**
 - 5.1 Bar Racks at Main & O Street
 - 5.2 Rainfall Data
 - 5.3 Wet Weather Overflows

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water’s advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

**Table 2-1
Regulator Structures**

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
2 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
4 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
5 ¹	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	04/02/2024	*			
7	W Street and Railroad Ave, SE	005	04/02/2024	*			
8 ¹	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE (Diversion Structure)	007	04/02/2024	*			
9a	13 th Street and Ridge Place, SE (Regulator Structure)	007	04/02/2024	*			
9b	11 th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	04/22/2024	*			
11	"O" Street Pumping Station	011(a)	04/09/2024	*			
12	Storm Pump Discharge at Main Pumping Station	011	04/24/2024	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	04/09/2024	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	04/17/2024	*			
15	South Capitol and E Streets	010	04/17/2024	*			
15a	Half and L Streets, SE	010	04/17/2024	*			
15b	South Capitol and I Streets	010	04/09/2024	*			
15c	South Capitol and I Streets	010	04/09/2024	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
16	North of Main Sewage Pumping Station	012	04/17/2024	*			
17	4 th and N Streets, SE, Both Extended	013	04/09/2024	*			
17a	K Street between 6 th Street and 7 th Street, SE (Side Overflow Weir)	013	04/22/2024	*			
17b	4 th and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	04/22/2024	*			
18	6 th and M Streets, SE (Diversion and Overflow Structure)	014	04/10/2024	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	04/09/2024	*			
19	9 th and M Streets, SE	015	04/10/2024	*			
19a	9 th and M Streets, SE	015	04/10/2024	*			
19b	9 th and M Streets, SE (Diversion Chamber)	015	04/10/2024	*			
19c	9 th and M Streets, SE (Diversion Chamber)	015	04/10/2024	*			
20	12 th and M Streets, SE	016	04/03/2024	*			
20a	12 th and M Streets, SE	016	04/03/2024	*			
20b	12 th and M Streets, SE (CSO-016 Diversion Chamber)	016	04/03/2024	*			
21	14 th and M Streets, SE	017	04/03/2024	*			
21a	14 th and M Streets, SE (CSO-017 Diversion Chamber)	017	04/03/2024	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	04/03/2024	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	04/03/2024	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	04/03/2024	*			
22d	Kentucky Ave and Potomac Street, SE	018	04/03/2024	*			
22e	14 th Street and Kentucky Ave, SE	018	04/03/2024	*			
23	Independence Ave, 21 st Street, SE, Extended	019	04/22/2024	*			
24a	East Capitol St, west of RFK stadium	019	04/22/2024	*			
28	21 st and Constitution Ave, NW	020	04/08/2024	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	04/08/2024	*			
30	17 th and D Streets, NW	020	04/08/2024	*			
31	15 th Street and Pennsylvania Ave, NW	020	04/08/2024	*			
33	10 th and F Streets, NW	020	04/08/2024	*			
34	23 rd Street, north of Constitution Ave, NW	020	04/17/2024	*			
34a	23 rd Street near C Street, NW	020	04/08/2024	*			
35	Northeast of Roosevelt Bridge, NW	021	04/17/2024	*			
35c	Kennedy Center Rock Creek and Potomac Pkwy Northeast of Roosevelt Bridge, NW	021	04/17/2024	*			
36	27 th and I Streets, NW	022	04/08/2024	*			
36a	New Hampshire Ave and Eye Street, NW	022	04/08/2024	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
36b	19 th and L Streets, NW	022, 034	04/02/2024	*			
36d	17 th and L Streets, NW	022, 034	04/02/2024	*			
36g	18 th and M Streets, NW	022, 034	04/02/2024	*			
36h	18 th and M Streets, NW	022, 034	04/02/2024	*			
37	27 th and Eye Streets, NW	022	04/08/2024	*			
38	29 th and K Streets, NW	024	04/10/2024	*			
38a	30 th Street, south of K Street, NW	024	04/10/2024	*			
39a	30 th and K Streets, NW	024	04/10/2024	*			
39b	30 th and K Streets, NW	024	04/10/2024	*			
41b ¹	31 st and K Streets, NW	025	N/A				
41c ¹	31 st and K Streets, NW	025	N/A				
42 ¹	Wisconsin Ave and K Street, NW	026	N/A				
43	Potomac and Water Streets, NW	027	04/10/2024	*			
43a	Potomac and Water Streets, NW	027	04/10/2024	*			
44	Water Street, west of Potomac St, NW	027	04/10/2024	*			
45	36 th and M Streets, NW	028	04/02/2024	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	04/02/2024	*			
47	38 th Street and Reservoir Road, NW	029	04/02/2024	*			
47a	37 th and T Streets, NW	029	04/02/2024	*			
47b	37 th and T Streets, NW	029	04/02/2024	*			
47c	38 th and W Streets, NW	029	04/02/2024	*			
49 ¹	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	04/24/2024	*			
51	N Street Extended, west of 25 th Street, NW	033	04/24/2024	*			
52	22 nd Street between M and N Streets, NW	034	04/17/2024	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	04/10/2024	*			
53	22 nd and M Streets, NW	022, 034	04/10/2024	*			
53a	22 nd and M Streets, NW	022, 034	04/10/2024	*			
53b	L Street between 21 st Street and New Hampshire Ave, NW	022, 034	04/10/2024	*			
53c	L and 22 nd Streets, NW	022	04/10/2024	*			
54	23 rd and O Streets, NW	034	04/24/2024	*			
55	22 nd Street, south of Q Street, NW	035	04/24/2024	*			
55a	22 nd Street, south of Q Street, NW	035	04/24/2024	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
56	23 rd and Massachusetts Ave, NW	036	04/24/2024	*			
57	23 rd Street, south of Q Street, NW	036	04/24/2024	*			
58 ^l	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	04/08/2024	*			
60	Connecticut Ave, east of Rock Creek, NW	039	04/08/2024	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	04/08/2024	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	04/15/2024	*			
63	Harvard Street and Rock Creek Parkway, NW	042	04/15/2024	*			
64	Adams Mill Road, south of Irving Street, NW	043	04/22/2024	*			
65	Kenyon Street and Adams Mill Road, NW	044	04/15/2024	*			
65a	Kenyon Street and Adams Mill Road, NW	044	04/15/2024	*			
66	Adams Mill Road and Lamont Street, NW	045	04/15/2024	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	04/15/2024	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	04/15/2024	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	04/15/2024	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	04/15/2024	*			
70i	5 th and Quackenbos Streets, NW	049	04/22/2024	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	04/22/2024	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	04/09/2024	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	04/09/2024	*			
73	O Street Extended and Rock Creek Parkway, NW	052	04/09/2024	*			
74 ^l	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	04/22/2024	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	04/22/2024	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	04/22/2024	*			
78 ^l	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ^l	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	04/09/2024	*			
84a	26 th and P Streets, NW	060	04/09/2024	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	04/18/2024	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	04/18/2024	*			
89	First and V St, NW (First St Tunnel)	019	04/18/2024	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
90	First and V St, NW (First St Tunnel)	019	04/18/2024	*			
91	First and V St, NW (First St Tunnel)	019	04/18/2024	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	04/23/2024	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	04/23/2024	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	04/03/2024	*			
96	CSO 007 Shaft at 11 th St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	04/24/2024	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	04/24/2024	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 – 012	04/09/2024	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	04/17/2024	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	04/17/2024	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	04/23/2024	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	04/23/2024	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	04/23/2024	*			
104	Poplar Point PS Discharge Chamber	N/A	04/23/2024	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	04/23/2024	*			
106	R Street Diversion Chamber (RS-DC) and R Street Drop Shaft (RS-DS)	019	04/23/2024	*			
107	Florida Avenue Diversion Chamber (FLA-DC), Florida Avenue Drop Shaft (FLA-DS)	019	04/18/2024	*			
108	T Street Junction Chamber (TS-JC), T Street Drop Shaft (TS-DS)	019	04/18/2024	*			
109	4th Street NE Diversion Chamber (4S-DC), 4th Street Drop Shaft (4S-DS)	019	04/18/2024	*			
110	Rhode Island Avenue Diversion Chamber (RIA-DC), Rhode Island Avenue Drop Shaft (RIA-DS)	019	04/18/2024	*			
111a	Mount Olivet Road Junction Chamber (MOR-JC)	019	04/18/2024	*			
111b	Mount Olivet Road Diversion Chamber (MOR-DC)	019	04/18/2024	*			
111c	Mount Olivet Road Drop Shaft (MOR-DS)	019	04/18/2024	*			

Notes:

1. Noted structures no longer function as a combined sewer overflow regulator structure.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2
Outfalls and Tide Gates

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
003 ¹	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling Macdill and Arnold Ave SW	04/23/2024	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	04/04/2024	*		*		*		*		
006 ¹	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11 th St. and Anacostia Bridges, SE	04/04/2024	*		*		*		*		
009	O St. Sewage Pumping Station, SE	04/24/2024	*		*		*		*		
010	O St. Sewage Pumping Station, SE	04/24/2024	*			*			*		
011	Main Sewage Pumping Station, SE	04/24/2024	*			*			*		
011a	Main Sewage Pumping Station, SE	04/24/2024	*		*		*		*		
012	Main Sewage Pumping Station, SE	04/24/2024	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	04/24/2024	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	04/24/2024	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	04/24/2024	*			*			*		
016	12th and O Streets, SE	04/11/2024	*		*		*		*		
017	M and Water Street, SE	04/11/2024	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	04/11/2024	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	04/24/2024	*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General Hospital (Tunnel Overflow Structure)	04/23/2024	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	04/04/2024	*		*		*		*		
021	Rock Creek Parkway and C St., NW	04/04/2024	*		*		*		*		
022	Rock Creek Parkway and G St., NW	04/04/2024	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	04/04/2024	*		*		*		*		
025 ¹	South of 31st and K Streets, NW	N/A									
026 ¹	Wisconsin Avenue and Water Street, NW	N/A									
027	33 rd and Water Sts., NW	04/04/2024	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	04/04/2024	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	04/04/2024	*			*			*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
031 ¹	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW	04/24/2024	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	04/04/2024	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	04/24/2024	*			*			*		
035	P St. Bridge and Rock Creek Parkway	04/24/2024	*			*			*		
036	22nd Street, South of Q Street NW.	04/11/2024	*		*		*		*		
037 ¹	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	04/08/2024	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	04/08/2024	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	04/08/2024	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	04/11/2024	*		*		*		*		
042	Harvard St. and Beach Dr NW.	04/11/2024	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	04/11/2024	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	04/11/2024	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	04/11/2024	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	04/15/2024	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	04/15/2024	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	04/16/2024	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	04/15/2024	*		*		*		*		
050	Rock Creek Parkway and L St., NW	04/22/2024	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	04/25/2024	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	04/25/2024	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	04/22/2024	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	04/22/2024	*		*		*		*		
057 ¹	28th Street and Rock Creek Parkway, NW	N/A									
058 ¹	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	04/11/2024	*		*		*		*		

Notes:

1. Outfall no longer functions as a combined sewer outfall.

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

**Table 2-3
Pumping Stations – Inspections and Equipment in Service**

<i>Pumping Station</i>	<i>No. of Inspections</i>	<i>No. Screens</i>	<i>No. Pumps</i>	<i>Screens or Pumps Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Work Order Number</i>	<i>Schedule to Restore to Service</i>
Main	30	3	4	Pump #4	4/01/24 – 04/30/24	Pump 4 placed out of service due to transformer failure	24-332556	Anticipated return to service 5/01/24
O Street	30	2	4	Pump #1	4/4/24 – 4/30/24	O street pump #1 VFD failure	24-348942	Anticipated return to service 6/30/24
Eastside	1	2	4	None	-	-	-	-
Poplar Point	1	2	4	None	-	-	-	-
Potomac	30	4	5	Pump #1	4/01/24 – 4/20/24	Pump 1 sent out for motor rebuild/upgrade.	24-98217	Returned to service on 4/20/24
				Screen #1	4/01/24 – 4/30/24	Screen 1 wiper bar being replaced.	24-251241	Anticipated return to service 5/31/24

Notes:

**Table 2-4
Pumping Stations – Preventive Maintenance**

<i>Pumping Station</i>	<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed¹</i>	<i>Work Order Number</i>	<i>Comments</i>
Main	4/17/24	Group A	24-375723	Add oil, grease bearings and replace packing if needed.
O St	4/2/24	Group A	24-375785	Add oil, grease bearings and replace packing if needed.
Eastside	4/2/24	Group A	24-339040	Add oil, grease bearings and replace packing if needed.
Poplar Point	4/2/24	Group A	24-375803	Add oil, grease bearings and replace packing if needed.
Potomac	4/26/24	Group A	24-345084	Add oil, grease bearings and replace packing if needed.
Rock Creek	4/5/24	Group A, Group B	24-331823	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	4/5/24	Group A	24-375828	Add oil, grease bearings and replace packing if needed.
Earl Place	4/3/24	Group A	24-375870	Add oil, grease bearings and replace packing if needed.

Notes:

1. Group A consists of:
 - a. Exercise bar screens
 - b. Exercise all sump pumps
 - c. Drain condensation from air compressor storage tank
 - d. Check depth of screening in the screen room and schedule Vactor truck as required
 - e. Check all safety equipment
 - f. Issue work order requests as required

2. Group B consists of:
 - a. Starting February 22, 2024 Pump #1 and Pump #2 at Rock Creek Pump Station were pulled, cleaned, and sent out for repairs. Three back up pumps were placed at the station to continue maximizing flow. Pump #2 was returned to service on April 30, 2024. Additionally, some flow within the Upper Potomac Interceptor have been diverted to the Upper Potomac Interceptor Relief Sewer during this time of pump repairs.

**Table 2-5
Pumping Stations – Pumpage**

<i>Pumping Station</i>	<i>Sanitary Pumpage</i>		<i>Screenings Collected (tons)¹</i>
	<i>Total Wastewater (mg)</i>	<i>Daily Average Wastewater (mg)</i>	
Main ^{1,2,3}	1386.5*	46.2*	N/A
O St ^{1,2}	241.30	8.04	N/A
Eastside	120.68	4.02	N/A
Poplar Point	352.35	11.75	N/A
Potomac	3775.96	125.87	N/A
Rock Creek ⁴	111.6**	3.7**	N/A
Upper Anacostia	42.10	1.40	N/A
Earl Place	0.180	0.006	N/A

Notes:

1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.
2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.
3. On October 3, 2023, the Main PS M1 flow meter sensor failed due to water damage. Instrumentation replaced the sensors for M1 and adjusted the sensors for M2. Cables are still awaiting delivery. See WO# 23-605881 *Values above are estimated using pump data.
4. Starting February 22, 2024 Pump #1 and Pump #2 at Rock Creek Pump Station were sent out for repairs. During this time flow has been redirected utilizing the Upper Potomac Interceptor Relief Sewer. **Values above are estimated using pump data and does not include bypass pumping volume.

2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., “rubber”) fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

**Table 2-6
Inflatable Dams – Inspections and Equipment in Service**

<i>Inflatable Dam Structure No</i>	<i>Date Inspected</i>	<i>Was Dam Out of Service During the Month?</i>	<i>Dates out of Service</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
14 – East	04/10/24	Yes	04/10/24	Note 2	04/10/24
	04/17/24	No	N/A	Note 1	N/A
	04/29/24	Yes	04/29/24	Note 4	04/29/24
14 – West	04/10/24	Yes	04/10/24	Note 2	04/10/24
	04/17/24	No	N/A	Note 1	N/A
	04/29/24	Yes	04/29/24	Note 4	4/29/24
15	04/17/2024	No	N/A	N/A	N/A
15A	04/17/2024	No	N/A	N/A	N/A
16 – East	04/17/2024	No	N/A	Note 1	N/A
16 – West	04/17/2024	No	N/A	Note 1	N/A
34	04/17/2024	No	N/A	N/A	N/A
35	04/13/2024	Yes	04/13/24	Note 3	04/13/24
	04/17/2024	No	N/A	N/A	N/A
52	04/17/2024	No	N/A	N/A	N/A

Notes:

- As notified in the letter to EPA June 15, 2023 via email, inflatable dams will be renovated under our Capital Improvement Program. Structures 14 and 16 are currently under construction.
- On 4/10/2024 Structure 14 East and West deflated around 12:00am due to a blower failure. Electrical was notified and the structure was reinflated and returned to service within eight hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold. See WO# 24-371669/24-372056.
- On 4/13/2024 Structure 35 deflated around 9:49pm due to a blower overheating. Electrical was notified and the structure was reinflated and returned to service within three hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold. See WO#24-376121.
- On 4/29/2024 Structures 14 East and West deflated around 9:12am due to the presence of the maintenance team performing preventative maintenance in the structure. The structure was reinflated and returned to service within one hour. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold. See WO# 24-292293.

**Table 2-7
Inflatable Dams & SCADA Sites – Wet Weather Operations**

<i>Inflatable Dam Structure No.</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>	<i>Inflatable Dam Operational Status</i>
14 (E & W)	4/01/24 4/02/24	1hr 54mins 50mins	Deflated Deflated
15	None	N/A	Inflated
15A	None	N/A	Inflated
16 (E & W)	None	N/A	Inflated
34	None	N/A	Inflated
35	4/03/24 4/15/24	54mins 3mins	Deflated Deflated
52	None	N/A	Inflated
<i>Structures on Outfall Sewers</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>	<i>N/A</i>
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 2	None	N/A	
<i>Outfall Sewer Control Gates</i>	<i>Operational Status</i>	<i>Position</i>	
Outfall Sewer Control Gate No.1	Operational	Open	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	

Notes:

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow reported during April 2024.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

**Table 4-1
Catch Basin Cleaning**

Ward	Total CBs	CBs in CSS	Inspections			Cleaning					
			CBs in Anacostia CSS	Total Anacostia CBs Inspected Once this Year	Total Anacostia CBs Inspected Twice this Year	CBs Cleaned Thru Last Month		CB's Cleaned This Month		Total CBs Cleaned This Year to Date	
						Total	In CSS	Total	In CSS	Total	In CSS
1	1467	1442	655	419	4	19	7	12	12	31	19
2	2832	2647	486	224	21	8	8	18	18	26	26
3	3720	183	0	0	0	249	0	921	0	1170	0
4	3521	1729	0	0	0	284	17	899	37	1183	54
5	4066	1758	1693	4	0	1	1	606	0	607	1
6	3333	2692	2676	1270	0	0	0	6	2	6	2
7	3879	43	43	12	0	2747	0	324	0	3071	0
8	2930	213	212	0	0	1893	0	80	0	1973	0
Grand Total	25748¹	10707¹	5765¹	1929	25	5201	33	2866	69	8067	102
% Cleaned/Inspected to Date				33%	0%					31%	1%

Notes:

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2
BMP Demonstration Projects – Report

<i>Facility</i>	<i>Date Inspected</i>	<i>Condition</i>	<i>Work Needed</i>	<i>Work performed</i>	<i>Material Removed (LB)</i>
Bar Rack CSO 040	04/08/2024	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	04/11/2024	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Operations. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

**Table 4-3
Anacostia River Floating Debris Removal Program – Summary**

<i>Program Operation</i>	5-day work week, excluding holidays, weather permitting
<i>Work Days this month:</i>	22
<i>Days not Operating</i>	6
<i>Reason not Operating</i>	Maintenance, wind, low water levels.
<i># Skimmer in Fleet</i>	3 Skimmers
<i># Skimmers Out of Service</i>	1 Skimmer
<i>Dates</i>	B33: Apr 18 and 19.
<i>Reason</i>	B33: Propulsion tilt function not operating.
<i>Plan to Restore to Service</i>	B33: Returned to operation on Apr 20.
<i>Amount Material Collected</i>	50 tons this month. Calendar year to date 115 tons.
<i>Nature of Material</i>	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes DC WATER’s efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

5. MONITORING

5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

**Table 5-1
Bar Racks at Main & O Street Pumping Stations**

Pumping Station	Date Inspected	Condition		Work Order Number	Work Needed	Work Performed or Schedule for Completion
		Good	Needs Work			
Bar Racks at O Street Storm Pumps (CSO 010)	4/18/24	X		24-378272		
Bar Racks at Main Storm Pumps (CSO 011)	4/17/24	X		24-378265		

5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
4/1/2024	0.51	0.39	0.25	0.51	0.25
4/2/2024	0.36	0.34	0.37	0.37	0.38
4/3/2024	1.06	1.09	1.16	0.98	1.03
4/4/2024	0.03	0.03	0.02	0.05	0.02
4/5/2024	0	0	0	0	0
4/6/2024	0	0	0	0	0
4/7/2024	0	0	0	0	0
4/8/2024	0	0	0	0	0
4/9/2024	0	0	0	0	0
4/10/2024	0	0	0	0	0
4/11/2024	0	0	0	0	0
4/12/2024	0.19	0.13	0.26	0.20	0.19
4/13/2024	0	0	0	0	0
4/14/2024	0	0	0	0	0
4/15/2024	0.01	0.02	0.06	0.04	0.14
4/16/2024	0	0	0	0	0
4/17/2024	0	0	0	0	0
4/18/2024	0	0	0	0	0
4/19/2024	0	0	0.01	0	0.01
4/20/2024	0	0	0.01	0	0.01
4/21/2024	0	0	0	0	0
4/22/2024	0	0	0	0	0
4/23/2024	0	0	0	0	0
4/24/2024	0	0	0	0	0
4/25/2024	0	0	0	0	0
4/26/2024	0	0	0	0	0
4/27/2024	0.01	0.02	0.03	0.02	0.03
4/28/2024	0	0	0	0	0
4/29/2024	0	0	0	0	0
4/30/2024	0.04	0.01	0	0.04	0
TOTAL	2.17	2.02	2.17	2.17	2.06

5.3 Wet Weather Overflows

The wet weather overflow data for this quarter is reported below in the Combined Sewer System Modeled and Metered Quarterly Results table located in Section 5.3 of the June 2024 Report.



**DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY**
Serving the Public • Protecting the Environment

**Monthly Operations Report For
*Combined Sewer System***

Month: May 2024

Prepared By:
District of Columbia
Water and Sewer Authority
Department of
Pumping and Sewer Operations
Washington, D.C. 20003

DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY
Washington, D.C.

Monthly Operations Report for Combined Sewer System
Month: May 2024
Table of Contents

- 1. INTRODUCTION**
- 2. OPERATION AND MAINTENANCE**
 - 2.1 Regulators
 - 2.2 Outfalls, Tide Gates and CSO Signs
 - 2.3 Pumping Stations
 - 2.4 Inflatable Dams and SCADA Systems
- 3. DRY WEATHER OVERFLOWS**
- 4. SOLIDS AND FLOATABLES CONTROL**
 - 4.1 Catch Basin Cleaning
 - 4.2 BMP Demonstration for Solid and Floatable Control
 - 4.3 Anacostia River Floating Debris Removal Program
 - 4.4 CSS Litter Control
- 5. MONITORING**
 - 5.1 Bar Racks at Main & O Street
 - 5.2 Rainfall Data
 - 5.3 Wet Weather Overflows

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water’s advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

**Table 2-1
Regulator Structures**

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
2 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
4 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
5 ¹	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	05/02/2024	*			
7	W Street and Railroad Ave, SE	005	05/02/2024	*			
8 ¹	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE (Diversion Structure)	007	05/02/2024	*			
9a	13 th Street and Ridge Place, SE (Regulator Structure)	007	05/02/2024	*			
9b	11 th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	05/28/2024	*			
11	"O" Street Pumping Station	011(a)	05/16/2024	*			
12	Storm Pump Discharge at Main Pumping Station	011	05/29/2024	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	05/09/2024	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	05/16/2024	*			
15	South Capitol and E Streets	010	05/09/2024	*			
15a	Half and L Streets, SE	010	05/09/2024	*			
15b	South Capitol and I Streets	010	05/15/2024	*			
15c	South Capitol and I Streets	010	05/15/2024	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
16	North of Main Sewage Pumping Station	012	05/16/2024	*			
17	4 th and N Streets, SE, Both Extended	013	05/14/2024	*			
17a	K Street between 6 th Street and 7 th Street, SE (Side Overflow Weir)	013	05/15/2024	*			
17b	4 th and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	05/28/2024	*			
18	6 th and M Streets, SE (Diversion and Overflow Structure)	014	05/15/2024	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	05/14/2024	*			
19	9 th and M Streets, SE	015	05/15/2024	*			
19a	9 th and M Streets, SE	015	05/15/2024	*			
19b	9 th and M Streets, SE (Diversion Chamber)	015	05/15/2024	*			
19c	9 th and M Streets, SE (Diversion Chamber)	015	05/15/2024	*			
20	12 th and M Streets, SE	016	05/15/2024	*			
20a	12 th and M Streets, SE	016	05/15/2024	*			
20b	12 th and M Streets, SE (CSO-016 Diversion Chamber)	016	05/15/2024	*			
21	14 th and M Streets, SE	017	05/14/2024	*			
21a	14 th and M Streets, SE (CSO-017 Diversion Chamber)	017	05/14/2024	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	05/08/2024	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	05/08/2024	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	05/08/2024	*			
22d	Kentucky Ave and Potomac Street, SE	018	05/08/2024	*			
22e	14 th Street and Kentucky Ave, SE	018	05/08/2024	*			
23	Independence Ave, 21 st Street, SE, Extended	019	05/08/2024	*			
24a	East Capitol St, west of RFK stadium	019	05/08/2024	*			
28	21 st and Constitution Ave, NW	020	05/08/2024	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	05/08/2024	*			
30	17 th and D Streets, NW	020	05/08/2024	*			
31	15 th Street and Pennsylvania Ave, NW	020	05/08/2024	*			
33	10 th and F Streets, NW	020	05/08/2024	*			
34	23 rd Street, north of Constitution Ave, NW	020	05/09/2024	*			
34a	23 rd Street near C Street, NW	020	05/08/2024	*			
35	Northeast of Roosevelt Bridge, NW	021	05/09/2024	*			
35c	Kennedy Center Rock Creek and Potomac Pkwy Northeast of Roosevelt Bridge, NW	021	05/09/2024	*			
36	27 th and I Streets, NW	022	05/08/2024	*			
36a	New Hampshire Ave and Eye Street, NW	022	05/08/2024	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
36b	19 th and L Streets, NW	022, 034	05/01/2024	*			
36d	17 th and L Streets, NW	022, 034	05/01/2024	*			
36g	18 th and M Streets, NW	022, 034	05/01/2024	*			
36h	18 th and M Streets, NW	022, 034	05/01/2024	*			
37	27 th and Eye Streets, NW	022	05/08/2024	*			
38	29 th and K Streets, NW	024	05/02/2024	*			
38a	30 th Street, south of K Street, NW	024	05/06/2024	*			
39a	30 th and K Streets, NW	024	05/06/2024	*			
39b	30 th and K Streets, NW	024	05/06/2024	*			
41b ¹	31 st and K Streets, NW	025	N/A				
41c ¹	31 st and K Streets, NW	025	N/A				
42 ¹	Wisconsin Ave and K Street, NW	026	N/A				
43	Potomac and Water Streets, NW	027	05/06/24	*			
43a	Potomac and Water Streets, NW	027	05/30/24	*			
44	Water Street, west of Potomac St, NW	027	05/06/2024	*			
45	36 th and M Streets, NW	028	05/01/2024	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	05/01/2024	*			
47	38 th Street and Reservoir Road, NW	029	05/01/2024	*			
47a	37 th and T Streets, NW	029	05/01/2024	*			
47b	37 th and T Streets, NW	029	05/01/2024	*			
47c	38 th and W Streets, NW	029	05/01/2024	*			
49 ¹	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	05/28/2024	*			
51	N Street Extended, west of 25 th Street, NW	033	05/28/2024	*			
52	22 nd Street between M and N Streets, NW	034	05/09/2024	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	05/09/2024	*			
53	22 nd and M Streets, NW	022, 034	05/09/2024	*			
53a	22 nd and M Streets, NW	022, 034	05/09/2024	*			
53b	L Street between 21 st Street and New Hampshire Ave, NW	022, 034	05/28/2024	*			
53c	L and 22 nd Streets, NW	022	05/28/2024	*			
54	23 rd and O Streets, NW	034	05/13/2024	*			
55	22 nd Street, south of Q Street, NW	035	05/13/2024	*			
55a	22 nd Street, south of Q Street, NW	035	05/13/2024	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
56	23 rd and Massachusetts Ave, NW	036	05/13/2024	*			
57	23 rd Street, south of Q Street, NW	036	05/13/2024	*			
58 ^l	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	05/20/2024	*			
60	Connecticut Ave, east of Rock Creek, NW	039	05/20/2024	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	05/20/2024	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	05/21/2024	*			
63	Harvard Street and Rock Creek Parkway, NW	042	05/21/2024	*			
64	Adams Mill Road, south of Irving Street, NW	043	05/21/2024	*			
65	Kenyon Street and Adams Mill Road, NW	044	05/21/2024	*			
65a	Kenyon Street and Adams Mill Road, NW	044	05/21/2024	*			
66	Adams Mill Road and Lamont Street, NW	045	05/21/2024	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	05/21/2024	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	05/21/2024	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	05/21/2024	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	05/21/2024	*			
70i	5 th and Quackenbos Streets, NW	049	05/06/2024	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	05/15/2024	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	05/13/2024	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	05/13/2024	*			
73	O Street Extended and Rock Creek Parkway, NW	052	05/13/2024	*			
74 ^l	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	05/20/2024	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	05/20/2024	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	05/20/2024	*			
78 ^l	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ^l	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	05/13/2024	*			
84a	26 th and P Streets, NW	060	05/13/2024	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	05/07/2024	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	05/07/2024	*			
89	First and V St, NW (First St Tunnel)	019	05/07/2024	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
90	First and V St, NW (First St Tunnel)	019	05/07/2024	*			
91	First and V St, NW (First St Tunnel)	019	05/07/2024	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	05/29/2024	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	05/29/2024	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	05/14/2024	*			
96	CSO 007 Shaft at 11 th St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	05/28/2024	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	05/28/2024	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 – 012	05/16/2024	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	05/16/2024	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	05/16/2024	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	05/29/2024	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	05/29/2024	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	05/29/2024	*			
104	Poplar Point PS Discharge Chamber	N/A	05/29/2024	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	05/30/2024	*			
106	R Street Diversion Chamber (RS-DC) and R Street Drop Shaft (RS-DS)	019	05/16/2024	*			
107	Florida Avenue Diversion Chamber (FLA-DC), Florida Avenue Drop Shaft (FLA-DS)	019	05/07/2024	*			
108	T Street Junction Chamber (TS-JC), T Street Drop Shaft (TS-DS)	019	05/07/2024	*			
109	4th Street NE Diversion Chamber (4S-DC), 4th Street Drop Shaft (4S-DS)	019	05/07/2024	*			
110	Rhode Island Avenue Diversion Chamber (RIA-DC), Rhode Island Avenue Drop Shaft (RIA-DS)	019	05/07/2024	*			
111a	Mount Olivet Road Junction Chamber (MOR-JC)	019	05/16/2024	*			
111b	Mount Olivet Road Diversion Chamber (MOR-DC)	019	05/07/2024	*			
111c	Mount Olivet Road Drop Shaft (MOR-DS)	019	05/07/2024	*			

Notes:

1. Noted structures no longer function as a combined sewer overflow regulator structure.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2
Outfalls and Tide Gates

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
003 ¹	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling Macdill and Arnold Ave SW	05/30/2024	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	05/23/2024	*		*		*		*		
006 ¹	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11 th St. and Anacostia Bridges, SE	05/23/2024	*		*		*		*		
009	O St. Sewage Pumping Station, SE	05/29/2024	*		*		*		*		
010	O St. Sewage Pumping Station, SE	05/29/2024	*			*			*		
011	Main Sewage Pumping Station, SE	05/29/2024	*			*			*		
011a	Main Sewage Pumping Station, SE	05/29/2024	*		*		*		*		
012	Main Sewage Pumping Station, SE	05/29/2024	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	05/29/2024	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	05/29/2024	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	05/29/2024	*			*			*		
016	12th and O Streets, SE	05/22/2024	*		*		*		*		
017	M and Water Street, SE	05/22/2024	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	05/22/2024	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	05/29/2024	*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General Hospital (Tunnel Overflow Structure)	05/29/2024	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	05/23/2024	*		*		*		*		
021	Rock Creek Parkway and C St., NW	05/23/2024	*		*		*		*		
022	Rock Creek Parkway and G St., NW	05/23/2024	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	05/23/2024	*		*		*		*		
025 ¹	South of 31st and K Streets, NW	N/A									
026 ¹	Wisconsin Avenue and Water Street, NW	N/A									
027	33 rd and Water Sts., NW	05/23/2024	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	05/23/2024	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	05/23/2024	*			*			*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
031 ¹	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW	05/28/2024	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	05/28/2024	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	05/13/2024	*			*			*		
035	P St. Bridge and Rock Creek Parkway	05/13/2024	*			*			*		
036	22nd Street, South of Q Street NW.	05/20/2024	*		*		*		*		
037 ¹	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	05/20/2024	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	05/20/2024	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	05/20/2024	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	05/22/2024	*		*		*		*		
042	Harvard St. and Beach Dr NW.	05/22/2024	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	05/22/2024	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	05/22/2024	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	05/22/2024	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	05/21/2024	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	05/21/2024	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	05/21/2024	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	05/21/2024	*		*		*		*		
050	Rock Creek Parkway and L St., NW	05/15/2024	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	05/28/2024	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	05/28/2024	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	05/20/2024	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	05/20/2024	*		*		*		*		
057 ¹	28th Street and Rock Creek Parkway, NW	N/A									
058 ¹	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	05/20/2024	*		*		*		*		

Notes:

1. Outfall no longer functions as a combined sewer outfall.

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

**Table 2-3
Pumping Stations – Inspections and Equipment in Service**

<i>Pumping Station</i>	<i>No. of Inspections</i>	<i>No. Screens</i>	<i>No. Pumps</i>	<i>Screens or Pumps Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Work Order Number</i>	<i>Schedule to Restore to Service</i>
Main	31	3	4	None	-	-	-	-
O Street	31	2	4	Pump #1	5/01/24 – 5/31/24	O street pump #1 VFD failure	24-348942	Anticipated return to service 7/31/24
Eastside	1	2	4	None	-	-	-	-
Poplar Point	1	2	4	None	-	-	-	-
Potomac	31	4	5	Screen #1	5/01/24 – 5/17/24	Screen 1 wiper bar being replaced.	24-213925	Returned to service 5/17/24

Notes:

**Table 2-4
Pumping Stations – Preventive Maintenance**

<i>Pumping Station</i>	<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed¹</i>	<i>Work Order Number</i>	<i>Comments</i>
Main	5/8/24	Group A	24-379107	Add oil, grease bearings and replace packing if needed.
O St	5/8/24	Group A	24-392315	Add oil, grease bearings and replace packing if needed.
Eastside	5/8/24	Group A	24-388018	Add oil, grease bearings and replace packing if needed.
Poplar Point	5/8/24	Group A	24-381282	Add oil, grease bearings and replace packing if needed.
Potomac	5/8/24	Group A	24-393663	Add oil, grease bearings and replace packing if needed.
Rock Creek	5/7/24	Group A	24-381296	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	5/8/24	Group A	24-381359	Add oil, grease bearings and replace packing if needed.
Earl Place	5/8/24	Group A	24-351472	Add oil, grease bearings and replace packing if needed.

Notes:

1. Group A consists of:
 - a. Exercise bar screens
 - b. Exercise all sump pumps
 - c. Drain condensation from air compressor storage tank
 - d. Check depth of screening in the screen room and schedule Vactor truck as required
 - e. Check all safety equipment
 - f. Issue work order requests as required

**Table 2-5
Pumping Stations – Pumpage**

<i>Pumping Station</i>	<i>Sanitary Pumpage</i>		<i>Screenings Collected (tons)¹</i>
	<i>Total Wastewater (mg)</i>	<i>Daily Average Wastewater (mg)</i>	
Main ^{1,2,3}	1419.3*	45.8*	N/A
O St ^{1,2}	135.64	4.38	N/A
Eastside	119.60	3.86	N/A
Poplar Point	340.45	10.98	N/A
Potomac	3813.48	123.02	N/A
Rock Creek	69.63	2.25	N/A
Upper Anacostia	38.09	1.23	N/A
Earl Place	0.128	0.004	N/A

Notes:

1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.
2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.
3. On October 3, 2023, the Main PS M1 flow meter sensor failed due to water damage. Instrumentation replaced the sensors for M1 and adjusted the sensors for M2. See WO# 23-605881 Full replacement is scheduled for July 2024, awaiting parts. *Values above are estimated using pump data.

2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., “rubber”) fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

**Table 2-6
Inflatable Dams – Inspections and Equipment in Service**

<i>Inflatable Dam Structure No</i>	<i>Date Inspected</i>	<i>Was Dam Out of Service During the Month?</i>	<i>Dates out of Service</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
14 – East	5/16/24	No	N/A	Note 1	N/A
14 – West	5/16/24	No	N/A	Note 1	N/A
15	5/09/24	No	N/A	N/A	N/A
15A	5/09/24	No	N/A	N/A	N/A
	5/12/24	Yes	5/12/24	Note 2	5/12/24
	5/16/24	Yes	5/16/24	Note 3	5/16/24
16 – East	5/09/24	No	N/A	Note 1	N/A
16 – West	5/09/24	No	N/A	Note 1	N/A
34	5/09/24	No	N/A	N/A	N/A
35	5/09/24	No	N/A	N/A	N/A
52	5/09/24	No	N/A	N/A	N/A

Notes:

1. As notified in the letter to EPA June 15, 2023 via email, inflatable dams will be renovated under our Capital Improvement Program. Structures 14 and 16 are currently under construction.
2. On 5/12/2024 Structure 15A deflated around 1:35am due to a failure in the upstream level sensor. Instrumentation was notified and the structure was reinflated and returned to service within five hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold. See WO# 24-429782
3. On 5/16/2024 Structure 15A deflated around 10:33am due to presence in the structure. Instrumentation was notified and the sensor was replaced. The structure was reinflated and returned to service within one hour. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold.

**Table 2-7
Inflatable Dams & SCADA Sites – Wet Weather Operations**

<i>Inflatable Dam Structure No.</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>	<i>Inflatable Dam Operational Status</i>
14 (E & W)	None	N/A	Inflated
15	None	N/A	Inflated
15A	5/11/2024	9mins	Deflated
16 (E & W)	5/9/2024	1hr 38mins	Deflated
34	5/27/2024	3mins	Deflated
35	5/4/2024	6mins	Deflated
	5/12/2024	7mins	Deflated
	5/27/2024	18mins	Deflated
52	None	N/A	Inflated
<i>Structures on Outfall Sewers</i>			
<i>Outfall Structure 1</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>	
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 2	None	N/A	
<i>Outfall Sewer Control Gates</i>	<i>Operational Status</i>	<i>Position</i>	
Outfall Sewer Control Gate No.1	Operational	Open	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	

Notes:

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow reported during May 2024.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

**Table 4-1
Catch Basin Cleaning**

Ward	Total CBs	CBs in CSS	Inspections			Cleaning					
			CBs in Anacostia CSS	Total Anacostia CBs Inspected Once this Year	Total Anacostia CBs Inspected Twice this Year	CBs Cleaned Thru Last Month		CB's Cleaned This Month		Total CBs Cleaned This Year to Date	
						Total	In CSS	Total	In CSS	Total	In CSS
1	1467	1442	655	556	4	31	19	8	4	39	23
2	2832	2647	486	392	47	26	26	64	12	90	38
3	3720	183	0	0	0	1170	0	2124	2	3294	2
4	3521	1729	0	0	0	1183	54	602	5	1785	59
5	4066	1758	1693	21	0	607	1	1480	2	2087	3
6	3333	2692	2676	1338	13	6	2	581	18	587	20
7	3879	43	43	23	0	3071	0	577	0	3648	0
8	2930	213	212	83	0	1973	0	430	0	2403	0
Grand Total	25748¹	10707¹	5765¹	2413	64	8067	102	5866	43	13933	145
% Cleaned/Inspected to Date				41%	1%					54%	1%

Notes:

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2
BMP Demonstration Projects – Report

<i>Facility</i>	<i>Date Inspected</i>	<i>Condition</i>	<i>Work Needed</i>	<i>Work performed</i>	<i>Material Removed (LB)</i>
Bar Rack CSO 040	05/20/2024	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	05/22/2024	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Operations. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

**Table 4-3
Anacostia River Floating Debris Removal Program – Summary**

<i>Program Operation</i>	5-day work week, excluding holidays, weather permitting
<i>Work Days this month:</i>	22
<i>Days not Operating</i>	3
<i>Reason not Operating</i>	Maintenance, wind, low water levels.
<i># Skimmer in Fleet</i>	3 Skimmers
<i># Skimmers Out of Service</i>	2 Skimmers
<i>Dates</i>	B33: May 28 through May 31. B34: May 7 through May 16.
<i>Reason</i>	B33: Air-conditioning not working. B34: Number one screen off track.
<i>Plan to Restore to Service</i>	B33: Parts on order. ETR June 2024. B34: Returned to operation on May 17.
<i>Amount Material Collected</i>	10 tons this month. Calendar year to date 125 tons.
<i>Nature of Material</i>	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes DC WATER’s efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

5. MONITORING

5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

**Table 5-1
Bar Racks at Main & O Street Pumping Stations**

Pumping Station	Date Inspected	Condition		Work Order Number	Work Needed	Work Performed or Schedule for Completion
		Good	Needs Work			
Bar Racks at O Street Storm Pumps (CSO 010)	5/22/24	X		24-460588		
Bar Racks at Main Storm Pumps (CSO 011)	5/22/24	X		24-460581		

5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
5/1/2024	0	0	0	0	0
5/2/2024	0	0	0	0	0
5/3/2024	0	0	0	0	0
5/4/2024	1.01	0.73	0.83	0.96	0.82
5/5/2024	0.49	0.54	0.56	0.56	0.58
5/6/2024	0	0.02	0	0.01	0.02
5/7/2024	0.01	0.04	0.01	0.04	0.01
5/8/2024	0	0	0	0	0
5/9/2024	0.01	0.02	0.01	0.03	0.22
5/10/2024	0.17	0.17	0.43	0.16	0.07
5/11/2024	0.08	0.09	0.13	0.08	0.24
5/12/2024	0.47	0.38	0.46	0.36	0.40
5/13/2024	0	0	0	0	0
5/14/2024	0.24	0.22	0.22	0.24	0.27
5/15/2024	0.09	0.13	0.11	0.09	0.09
5/16/2024	0	0.01	0	0	0
5/17/2024	0	0	0	0	0
5/18/2024	0.44	0.47	0.63	0.45	0.55
5/19/2024	0	0	0	0	0
5/20/2024	0	0	0	0	0
5/21/2024	0	0	0	0	0
5/22/2024	0	0	0	0	0
5/23/2024	0	0.01	0.01	0.01	0.02
5/24/2024	0	0	0	0	0.01
5/25/2024	0.02	0.02	0.04	0.38	0.04
5/26/2024	0.07	0.14	0.16	0.11	n/a
5/27/2024	0.43	0.40	0.22	0.45	0.17
5/28/2024	0	0.01	0.20	0.01	0.41
5/29/2024	0.17	0.16	0.16	0.18	0.38
5/30/2024	0	0	0	0.01	0
5/31/2024	0	0	0	0	0
TOTAL	3.70	3.56	4.18	4.13	4.30

5.3 Wet Weather Overflows

The wet weather overflow data for this quarter is reported below in the Combined Sewer System Modeled and Metered Quarterly Results table located in Section 5.3 of the June 2024 Report.



**DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY**
Serving the Public • Protecting the Environment

**Monthly Operations Report For
*Combined Sewer System***

Month: June 2024

Prepared By:
District of Columbia
Water and Sewer Authority
Department of
Pumping and Sewer Operations
Washington, D.C. 20003

DISTRICT OF COLUMBIA
WATER AND SEWER AUTHORITY
Washington, D.C.

Monthly Operations Report for Combined Sewer System
Month: June 2024
Table of Contents

- 1. INTRODUCTION**
- 2. OPERATION AND MAINTENANCE**
 - 2.1 Regulators
 - 2.2 Outfalls, Tide Gates and CSO Signs
 - 2.3 Pumping Stations
 - 2.4 Inflatable Dams and SCADA Systems
- 3. DRY WEATHER OVERFLOWS**
- 4. SOLIDS AND FLOATABLES CONTROL**
 - 4.1 Catch Basin Cleaning
 - 4.2 BMP Demonstration for Solid and Floatable Control
 - 4.3 Anacostia River Floating Debris Removal Program
 - 4.4 CSS Litter Control
- 5. MONITORING**
 - 5.1 Bar Racks at Main & O Street
 - 5.2 Rainfall Data
 - 5.3 Wet Weather Overflows

1. INTRODUCTION

The District of Columbia Water and Sewer Authority (DC Water) operates a wastewater collection system comprised of separate and combined sewers. Separate storm and sanitary sewers serve two-thirds of the District. In the combined sewer system (CSS), there is a single sewer to convey storm water and sanitary wastes. The area served by combined sewers comprises about one-third of the District.

During dry weather, sanitary wastes collected in the CSS are conveyed to the DC Water’s advanced wastewater treatment plant at Blue Plains (BPAWWTP or the Blue Plains AWWTP). During periods of rainfall, the capacity of a combined sewer may be exceeded and the excess flow, which is a mixture of storm water and sanitary wastes, is discharged directly to the Anacostia River, Rock Creek or the Potomac River or their tributary waters. This report summarizes the operations of the combined sewer system for the month indicated.

2. OPERATION AND MAINTENANCE

2.1 Regulators

Regulators divert combined sewage to interceptors, which convey flow to BPAWWTP for treatment. When flows exceed the capacities of the systems such as during significant rain events, regulators divert excess flow to the tunnel system for temporary storage, and CSO outfalls which discharge to receiving waters. The following table summarizes inspections of CSO regulators in the collection system.

**Table 2-1
Regulator Structures**

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
2 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
4 ¹	Bolling AFB, 2250 ft. north of the south line of the Base, SW	003	N/A				
5 ¹	Poplar Point Pumping Station	004	N/A				
6	Chicago Street and Railroad Ave, SE	005	06/07/2024	*			
7	W Street and Railroad Ave, SE	005	06/07/2024	*			
8 ¹	Good Hope Rd, west of Nichols Ave, SE	006	N/A				
9	13 th Street and Ridge Place, SE (Diversion Structure)	007	06/06/2024	*			
9a	13 th Street and Ridge Place, SE (Regulator Structure)	007	06/06/2024	*			
9b	11 th Street Bridge and DC 295 SB (CSO-007 Diversion Chamber)	007	06/06/2024	*			
11	"O" Street Pumping Station	011(a)	06/25/2024	*			
12	Storm Pump Discharge at Main Pumping Station	011	06/25/2024	*			
13	2 nd Street, 300 ft. north of N Place, SE	009	06/13/2024	*			
14	2 nd Street, 250 ft. north of N Place, SE	011(a)	06/25/2024	*			
15	South Capitol and E Streets	010	06/13/2024	*			
15a	Half and L Streets, SE	010	06/13/2024	*			
15b	South Capitol and I Streets	010	06/12/2024	*			
15c	South Capitol and I Streets	010	06/12/2024	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
16	North of Main Sewage Pumping Station	012	06/13/2024	*			
17	4 th and N Streets, SE, Both Extended	013	06/06/2024	*			
17a	K Street between 6 th Street and 7 th Street, SE (Side Overflow Weir)	013	06/06/2024	*			
17b	4 th and N Streets, SE, Both Extended (CSO-013 Diversion Chamber)	013	06/06/2024	*			
18	6 th and M Streets, SE (Diversion and Overflow Structure)	014	06/06/2024	*			
18a	Tingey Street SE and 5 1 / 2 Street SE (CSO-014 Diversion Chamber)	014	06/06/2024	*			
19	9 th and M Streets, SE	015	06/06/2024	*			
19a	9 th and M Streets, SE	015	06/06/2024	*			
19b	9 th and M Streets, SE (Diversion Chamber)	015	06/06/2024	*			
19c	9 th and M Streets, SE (Diversion Chamber)	015	06/06/2024	*			
20	12 th and M Streets, SE	016	06/12/2024	*			
20a	12 th and M Streets, SE	016	06/12/2024	*			
20b	12 th and M Streets, SE (CSO-016 Diversion Chamber)	016	06/12/2024	*			
21	14 th and M Streets, SE	017	06/12/2024	*			
21a	14 th and M Streets, SE (CSO-017 Diversion Chamber)	017	06/12/2024	*			
22a	Barney Circle and Pennsylvania Ave, SE	018	06/12/2024	*			
22b	Barney Circle and Pennsylvania Ave, SE	018	06/12/2024	*			
22c	Barney Circle and Pennsylvania Ave, SE	018	06/12/2024	*			
22d	Kentucky Ave and Potomac Street, SE	018	06/12/2024	*			
22e	14 th Street and Kentucky Ave, SE	018	06/12/2024	*			
23	Independence Ave, 21 st Street, SE, Extended	019	06/12/2024	*			
24a	East Capitol St, west of RFK stadium	019	06/12/2024	*			
28	21 st and Constitution Ave, NW	020	06/10/2024	*			
29	22 nd Street, between Constitution Ave and C St, NW	020	06/10/2024	*			
30	17 th and D Streets, NW	020	06/10/2024	*			
31	15 th Street and Pennsylvania Ave, NW	020	06/10/2024	*			
33	10 th and F Streets, NW	020	06/10/2024	*			
34	23 rd Street, north of Constitution Ave, NW	020	06/13/2024	*			
34a	23 rd Street near C Street, NW	020	06/10/2024	*			
35	Northeast of Roosevelt Bridge, NW	021	06/20/2024	*			
35c	Kennedy Center Rock Creek and Potomac Pkwy Northeast of Roosevelt Bridge, NW	021	06/20/2024	*			
36	27 th and I Streets, NW	022	06/10/2024	*			
36a	New Hampshire Ave and Eye Street, NW	022	06/10/2024	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
36b	19 th and L Streets, NW	022, 034	06/10/2024	*			
36d	17 th and L Streets, NW	022, 034	06/10/2024	*			
36g	18 th and M Streets, NW	022, 034	06/10/2024	*			
36h	18 th and M Streets, NW	022, 034	06/10/2024	*			
37	27 th and Eye Streets, NW	022	06/10/2024	*			
38	29 th and K Streets, NW	024	06/10/2024	*			
38a	30 th Street, south of K Street, NW	024	06/10/2024	*			
39a	30 th and K Streets, NW	024	06/10/2024	*			
39b	30 th and K Streets, NW	024	06/10/2024	*			
41b ¹	31 st and K Streets, NW	025	N/A				
41c ¹	31 st and K Streets, NW	025	N/A				
42 ¹	Wisconsin Ave and K Street, NW	026	N/A				
43	Potomac and Water Streets, NW	027	06/10/2024	*			
43a	Potomac and Water Streets, NW	027	06/10/2024	*			
44	Water Street, west of Potomac St, NW	027	06/10/2024	*			
45	36 th and M Streets, NW	028	06/03/2024	*			
46	Canal Rd, 1000ft. east of Foxhall Rd, NW	029	06/03/2024	*			
47	38 th Street and Reservoir Road, NW	029	06/03/2024	*			
47a	37 th and T Streets, NW	029	06/03/2024	*			
47b	37 th and T Streets, NW	029	06/03/2024	*			
47c	38 th and W Streets, NW	029	06/03/2024	*			
49 ¹	Pennsylvania Ave, east side of Rock Creek, NW	031	N/A				
50	26 and M Streets, NW	032	06/20/2024	*			
51	N Street Extended, west of 25 th Street, NW	033	06/20/2024	*			
52	22 nd Street between M and N Streets, NW	034	06/20/2024	*			
52a	N Street between 22 nd and 23 rd Streets, NW	034	06/20/2024	*			
53	22 nd and M Streets, NW	022, 034	06/20/2024	*			
53a	22 nd and M Streets, NW	022, 034	06/20/2024	*			
53b	L Street between 21 st Street and New Hampshire Ave, NW	022, 034	06/20/2024	*			
53c	L and 22 nd Streets, NW	022	06/20/2024	*			
54	23 rd and O Streets, NW	034	06/04/2024	*			
55	22 nd Street, south of Q Street, NW	035	06/04/2024	*			
55a	22 nd Street, south of Q Street, NW	035	06/04/2024	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
56	23 rd and Massachusetts Ave, NW	036	06/04/2024	*			
57	23 rd Street, south of Q Street, NW	036	06/04/2024	*			
58 ^l	Northwest of Belmont Road and Rock Creek and Potomac Parkway, NW	037	N/A				
59	North of Belmont Rd, east of Kalorama Cir, NW	038	06/03/2024	*			
60	Connecticut Ave, east of Rock Creek, NW	039	06/04/2024	*			
61	Biltmore St, Extended, east of Rock Creek, NW	040	06/04/2024	*			
62	Ontario Rd, Extended, and Rock Creek Pkwy, NW	041	06/24/2024	*			
63	Harvard Street and Rock Creek Parkway, NW	042	06/17/2024	*			
64	Adams Mill Road, south of Irving Street, NW	043	06/17/2024	*			
65	Kenyon Street and Adams Mill Road, NW	044	06/17/2024	*			
65a	Kenyon Street and Adams Mill Road, NW	044	06/17/2024	*			
66	Adams Mill Road and Lamont Street, NW	045	06/17/2024	*			
67	Park Rd , south of Piney Branch Pkwy, NW	046	06/17/2024	*			
68	Ingleside Terrance, Extended and Piney Branch Parkway, NW	047	06/17/2024	*			
69	Mt. Pleasant Street, Extended and Piney Branch Parkway, NW	048	06/17/2024	*			
70	Piney Branch Parkway, west of 16 th Street, NW	049	06/17/2024	*			
70i	5 th and Quackenbos Streets, NW	049	06/03/2024	*			
71	28 th Street, west of Rock Creek Parkway, NW	050	06/03/2024	*			
72	Olive Street Extended and Rock Creek Pkwy, NW	051	06/04/2024	*			
72a	Olive Street Extended and Rock Creek Pkwy, NW	051	06/04/2024	*			
73	O Street Extended and Rock Creek Parkway, NW	052	06/04/2024	*			
74 ^l	Q Street, west of Rock Creek, NW	053	N/A				
75	West side of Rock Creek, 300 ft. south of Massachusetts Ave, NW	054	06/17/2024	*			
77	Normanstone Dr Extended, west of Rock Creek, NW	056	06/17/2024	*			
77a	Normanstone Dr and Normanstone Lane, NW	056	06/17/2024	*			
78 ^l	28th Street Extended, west of Rock Creek, NW	057	N/A				
79 ^l	Connecticut Ave and Rock Creek Parkway, NW	058	N/A				
84	26 th and P Streets, NW	060	06/04/2024	*			
84a	26 th and P Streets, NW	060	06/04/2024	*			
86	Diversion Chamber and Vortex Drop at First and Channing St, NW (First St Tunnel)	019	06/11/2024	*			
88	Flagler and Adams St. NW (First St Tunnel)	019	06/11/2024	*			
89	First and V St, NW (First St Tunnel)	019	06/11/2024	*			

Structure Number	Location	Associated NPDES Outfall	Date Inspected	Condition		Work Needed	Work performed
				Good	Needs Work		
90	First and V St, NW (First St Tunnel)	019	06/11/2024	*			
91	First and V St, NW (First St Tunnel)	019	06/11/2024	*			
92	CSO 019 Diversion Near Eastside PS (Anacostia River Tunnel)	019	06/18/2024	*			
93	CSO 018 Diversion Near Barney Circle (Anacostia River Tunnel)	018	06/18/2024	*			
95	M Street Approach Channel M and Water St SE (Anacostia River Tunnel)	015, 016, 017	06/12/2024	*			
96	CSO 007 Shaft at 11 th St Bridge and DC I-295 SB Diversion Facilities (Anacostia River Tunnel)	007	06/18/2024	*			
97	CSO 005 Diversion at Chicago St Trunk Sewer, I295 SB (Anacostia River Tunnel)	005	06/18/2024	*			
98	Main Pumping Station Diversions (Anacostia River Tunnel)	009 – 012	06/13/2024	*			
99	CSO 009 and 011a Diversion Facilities (Anacostia River Tunnel)	009, 011a	06/13/2024	*			
100	CSO 012 Diversion Facilities (Anacostia River Tunnel)	012	06/13/2024	*			
101	Main Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	N/A	06/18/2024	*			
102	Anacostia Main Interceptor Diversion Chamber	N/A	06/18/2024	*			
103	Poplar Point PS Emergency Overflow Chamber (Anacostia River Tunnel)	N/A	06/18/2024	*			
104	Poplar Point PS Discharge Chamber	N/A	06/18/2024	*			
105	Potomac Outfall Sewer Diversion Chamber (Anacostia River Tunnel)	003A	06/18/2024	*			
106	R Street Diversion Chamber (RS-DC) and R Street Drop Shaft (RS-DS)	019	06/11/2024	*			
107	Florida Avenue Diversion Chamber (FLA-DC), Florida Avenue Drop Shaft (FLA-DS)	019	06/11/2024	*			
108	T Street Junction Chamber (TS-JC), T Street Drop Shaft (TS-DS)	019	06/11/2024	*			
109	4th Street NE Diversion Chamber (4S-DC), 4th Street Drop Shaft (4S-DS)	019	06/11/2024	*			
110	Rhode Island Avenue Diversion Chamber (RIA-DC), Rhode Island Avenue Drop Shaft (RIA-DS)	019	06/11/2024	*			
111a	Mount Olivet Road Junction Chamber (MOR-JC)	019	06/11/2024	*			
111b	Mount Olivet Road Diversion Chamber (MOR-DC)	019	06/11/2024	*			
111c	Mount Olivet Road Drop Shaft (MOR-DS)	019	06/11/2024	*			

Notes:

1. Noted structures no longer function as a combined sewer overflow regulator structure.

2.2 Outfalls, Tide Gates and CSO Signs

The following table summarizes inspections, maintenance and work performed on outfall structures, tide gates and CSO signs in the collection system.

Table 2-2
Outfalls and Tide Gates

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
003 ¹	Bolling Air Force Base, at Giavanolli and Chanute, SW	N/A									
003a	Joint Base Anacostia Bolling Macdill and Arnold Ave SW	06/18/2024	*		*		*		*		
005	Across from Navy Yard, aligned with Parsons Ave., SE	06/18/2024	*		*		*		*		
006 ¹	Good Hope Road and Welsh Memorial Bridge	N/A									
007	Between 11 th St. and Anacostia Bridges, SE	06/18/2024	*		*		*		*		
009	O St. Sewage Pumping Station, SE	06/25/2024	*		*		*		*		
010	O St. Sewage Pumping Station, SE	06/25/2024	*			*			*		
011	Main Sewage Pumping Station, SE	06/25/2024	*			*			*		
011a	Main Sewage Pumping Station, SE	06/25/2024	*		*		*		*		
012	Main Sewage Pumping Station, SE	06/25/2024	*		*		*		*		
013	Southeast Federal Center, aligned with 4 th St.	06/25/2024	*		*		*		*		
014	Navy Yard, aligned with 6 th St., SE	06/25/2024	*		*		*		*		
015	Navy Yard, aligned with 9th Street, SE	06/25/2024	*			*			*		
016	12th and O Streets, SE	06/25/2024	*		*		*		*		
017	M and Water Street, SE	06/25/2024	*		*		*		*		
018	East of Barney Circle & South of Pennsylvania Avenue Bridge, SE	06/25/2024	*		*		*		*		
019	Adjacent to Service Drive behind swirl facility & D.C. General Hospital	06/18/2024	*		*		*		*		
019a	Adjacent to Service Drive behind swirl facility & D.C. General Hospital (Tunnel Overflow Structure)	06/18/2024	*		*		*		*		
020	Rock Creek Parkway and Independence, NW	06/24/2024	*		*		*		*		
021	Rock Creek Parkway and C St., NW	06/24/2024	*		*		*		*		
022	Rock Creek Parkway and G St., NW	06/24/2024	*		*		*		*		
024	South of 30 th and K Streets, NW ¹	06/24/2024	*		*		*		*		
025 ¹	South of 31st and K Streets, NW	N/A									
026 ¹	Wisconsin Avenue and Water Street, NW	N/A									
027	33 rd and Water Sts., NW	06/24/2024	*			*			*		
028	Key Bridge and Whitehurst Freeway, NW	06/24/2024	*			*			*		
029	Adjacent to C&O Canal, aligned with 38 th St. NW	06/24/2024	*			*			*		

NPDES Outfall	Location	Date Inspected	Outfall Condition		Tide Gate Present?		Tide Gate Condition		CSO Sign		Notes, Work Needed or Performed
			OK	Needs Work	Yes	No	OK	Needs Work	OK	Needs Work	
031 ¹	Rock Creek Pkwy & Pennsylvania Avenue, NW	N/A									
032	26th and M Street, NW	06/20/2024	*			*			*		
033	Across street from St. Francis Jr. High and aligned with N St., NW.	06/20/2024	*		*		*		*		
034	Just west of St. Francis Jr. High and north of N St., NW	06/04/2024	*			*			*		
035	P St. Bridge and Rock Creek Parkway	06/04/2024	*			*			*		
036	22nd Street, South of Q Street NW.	06/24/2024	*		*		*		*		
037 ¹	Waterside Dr. and Rock Creek Parkway	N/A									
038	Between arch footbridge and Connecticut Ave., north of Kalorama Circle, NW.	06/03/2024	*		*		*		*		
039	Connecticut Avenue Bridge and Rock Creek Parkway, NW.	06/03/2024	*		*		*		*		
040	Aligned with Biltmore Rd., between Connecticut Ave and Ellington Bridge.	06/03/2024	*		*		*		*		
041	Beach Dr. and Ontario Pl., NW	06/24/2024	*		*		*		*		
042	Harvard St. and Beach Dr NW.	06/24/2024	*		*		*		*		
043	Upstream of Harvard St. and Beach Dr NW.	06/24/2024	*		*		*		*		
044	Kenyon Street and Beach Dr., NW.	06/24/2024	*		*		*		*		
045	North of Beach Dr. and Walbridge Pl, NW.	06/24/2024	*		*		*		*		
046	Piney Branch Parkway and Park Road, NW.	06/17/2024	*			*			*		
047	Piney Branch Parkway and Ingleside Terrace	06/17/2024	*		*		*		*		
048	South of Piney Branch Parkway and 17 th St.	06/17/2024	*		*		*		*		
049	North of Piney Branch Parkway and 17 th St.	06/17/2024	*		*		*		*		
050	Rock Creek Parkway and L St., NW	06/03/2024	*		*		*		*		
051	Across Rock Creek Pkwy, aligned with Olive St., NW.	06/24/2024	*		*		*		*		
052	Between P & Penna. Ave Bridges, aligned with O Street, NW.	06/24/2024	*		*		*		*		
053 ¹	Q St. Bridge and Rock Creek Parkway, NW.	N/A									
054	Massachusetts Ave & Rock Creek Parkway, NW.	06/17/2024	*		*		*		*		
056	Normanstone Dr. and Rock Creek Parkway, NW.	06/17/2024	*		*		*		*		
057 ¹	28th Street and Rock Creek Parkway, NW	N/A									
058 ¹	Connecticut Ave & Rock Creek Parkway, NW.	N/A									
060	North of P St. Bridge & Rock Creek Pkwy, NW	06/24/2024	*		*		*		*		

Notes:

1. Outfall no longer functions as a combined sewer outfall.

2.3 Pumping Stations

Pumping station operations are summarized in the table below.

**Table 2-3
Pumping Stations – Inspections and Equipment in Service**

<i>Pumping Station</i>	<i>No. of Inspections</i>	<i>No. Screens</i>	<i>No. Pumps</i>	<i>Screens or Pumps Out of Service</i>	<i>Dates</i>	<i>Reason</i>	<i>Work Order Number</i>	<i>Schedule to Restore to Service</i>
Main	30	3	4	None	-	-	-	-
O Street	30	2	4	Pump #1	6/01/24 – 6/30/24	O street pump #1 VFD failure	24-348942	Anticipated return to service 7/31/24
Eastside	1	2	4	None	-	-	-	-
Poplar Point	1	2	4	None	-	-	-	-
Potomac	30	4	5	None	-	-	-	-

Notes:

**Table 2-4
Pumping Stations – Preventive Maintenance**

<i>Pumping Station</i>	<i>Date Performed</i>	<i>Type of Preventive Maintenance Performed¹</i>	<i>Work Order Number</i>	<i>Comments</i>
Main	6/25/24	Group A	24-461492	Add oil, grease bearings and replace packing if needed.
O St	6/06/24	Group A	24-481045	Add oil, grease bearings and replace packing if needed.
Eastside	6/20/24	Group A	24-478199	Add oil, grease bearings and replace packing if needed.
Poplar Point	6/20/24	Group A	24-463381	Add oil, grease bearings and replace packing if needed.
Potomac	6/21/24	Group A	24-482745	Add oil, grease bearings and replace packing if needed.
Rock Creek	6/21/24	Group A	24-435860	Add oil, grease bearings and replace packing if needed.
Upper Anacostia	6/20/24	Group A	24-463426	Add oil, grease bearings and replace packing if needed.
Earl Place	6/20/24	Group A	24-399449	Add oil, grease bearings and replace packing if needed.

Notes:

1. Group A consists of:
 - a. Exercise bar screens
 - b. Exercise all sump pumps
 - c. Drain condensation from air compressor storage tank
 - d. Check depth of screening in the screen room and schedule Vactor truck as required
 - e. Check all safety equipment
 - f. Issue work order requests as required

**Table 2-5
Pumping Stations – Pumpage**

<i>Pumping Station</i>	<i>Sanitary Pumpage</i>		<i>Screenings Collected (tons)¹</i>
	<i>Total Wastewater (mg)</i>	<i>Daily Average Wastewater (mg)</i>	
Main ^{1,2,3}	1251.97*	41.73*	N/A
O St ^{1,2}	139.16	4.64	N/A
Eastside	124.41	4.15	N/A
Poplar Point	294.38	9.81	N/A
Potomac	3323.34	110.78	N/A
Rock Creek	48.38	1.61	N/A
Upper Anacostia	32.85	1.10	N/A
Earl Place	0.105	0.003	N/A

Notes:

1. Screenings collected from the Main and O Street Pumping Stations are combined from the sanitary flow and combined sewer overflows, due to the design of the screening system that consists of vertical trash racks, with no mechanical cleaning. Therefore, quantification of captured screening materials, specifically from combined sewer overflows, is not feasible.
2. Flow meters have been installed in accordance with NPDES Permit No. DC002199 to record CSO discharges from Main and O Street Pumping Stations. This data is reported via Discharge Monitoring Reports submitted to the EPA on a monthly basis. A summary of metered and modeled CSO discharges is included in Section 5.
3. On October 3, 2023, the Main PS M1 flow meter sensor failed due to water damage. Instrumentation replaced the sensors for M1 and adjusted the sensors for M2. See WO# 23-605881 Full replacement is scheduled for July 2024, awaiting parts. *Values above are estimated using pump data.

2.4 Inflatable Dams and SCADA System

DC Water operates and maintains nine inflatable dams at seven different locations. Table 2-6 summarizes the date(s) the inflatable dams were inspected, and their operational status and condition. The inflatable dams consist of multi-ply elastomeric (i.e., “rubber”) fabric dams installed in major overflow conduits within the combined sewer system. The objective of the inflatable dam installation is to increase the effective depth to which the sewage must rise in the combined sewer before overflows occur. The effect of the installation is to retain a greater volume of combined sewage flow resulting from low to moderate intensity storms by maximizing storage within the CSS. During higher intensity storms, when the full carrying capacity of the overflow conduit is required to prevent upstream flooding, the dam is deflated automatically. Inflatable dam operations are summarized below:

**Table 2-6
Inflatable Dams – Inspections and Equipment in Service**

<i>Inflatable Dam Structure No</i>	<i>Date Inspected</i>	<i>Was Dam Out of Service During the Month?</i>	<i>Dates out of Service</i>	<i>Reason</i>	<i>Schedule to Restore to Service</i>
14 – East	6/4/2024	Yes	6/4/2024	Note 2	6/4/2024
	6/13/2024	No	N/A	Note 1	N/A
14 – West	6/4/2024	Yes	6/4/2024	Note 2	6/4/2024
	6/13/2024	No	N/A	Note 1	N/A
15	6/13/2024	No	N/A	N/A	N/A
15A	6/13/2024	No	N/A	N/A	N/A
16 – East	6/4/2024	Yes	6/4/2024	Note 2	6/4/2024
	6/13/2024	No	N/A	Note 1	N/A
16 – West	6/4/2024	Yes	6/4/2024	Note 2	6/4/2024
	6/13/2024	No	N/A	Note 1	N/A
34	6/13/2024	No	N/A	N/A	N/A
35	6/20/2024	No	N/A	N/A	N/A
52	6/17/2024	Yes	6/17/2024	Note 3	6/17/2024
	6/20/2024	No	N/A	N/A	N/A

Notes:

1. As notified in the letter to EPA June 15, 2023 via email, inflatable dams will be renovated under our Capital Improvement Program. Structures 14 and 16 are currently under construction.
2. On 6/4/2024 Structures 14 East and West and 16 East and West deflated due to a power outage at Main and O Street pumping stations. The Electrical team was notified, and the structure was reinflated and returned to service within twelve minutes. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold. See WO# 24-501153
3. On 6/17/2024 Structure 52 deflated around 7:10am due to a BFV-4 torque alarm. Instrumentation was notified and the structure was reinflated and returned to service within seventeen hours. This was not an overflow to the river as the upstream levels were significantly lower than the low-level threshold. See WO# 24-520446.

**Table 2-7
Inflatable Dams & SCADA Sites – Wet Weather Operations**

<i>Inflatable Dam Structure No.</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>	<i>Inflatable Dam Operational Status</i>
14 (E & W)	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
15	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
15A	<i>None</i>	<i>N/A</i>	<i>Deflated</i>
16 (E & W)	<i>None</i>	<i>N/A</i>	<i>Deflated</i>
34	<i>None</i>	<i>N/A</i>	<i>Deflated</i>
35	<i>None</i>	<i>N/A</i>	<i>Deflated</i>
52	<i>None</i>	<i>N/A</i>	<i>Inflated</i>
<i>Structures on Outfall Sewers</i>	<i>Overflow Dates</i>	<i>Estimated Duration of Overflow</i>	<i>N/A</i>
Outfall Structure 1	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 1A	None	This structure has been bulk headed. Overflows are no longer possible.	
Outfall Structure 2	None	N/A	
<i>Outfall Sewer Control Gates</i>	<i>Operational Status</i>	<i>Position</i>	
Outfall Sewer Control Gate No.1	Operational	Open	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	
Outfall Sewer Control Gate No.2	Operational	This structure has been bulk headed. Overflows are no longer possible	

Notes:

3. DRY WEATHER OVERFLOWS

There was no dry weather combined sewer overflow reported during June 2024.

4. SOLIDS AND FLOATABLES CONTROL

4.1 Catch Basin Cleaning

The following tables summarize catch basin cleaning in the Anacostia CSO area and in the entire sewer system:

**Table 4-1
Catch Basin Cleaning**

Ward	Total CBs	CBs in CSS	Inspections			Cleaning					
			CBs in Anacostia CSS	Total Anacostia CBs Inspected Once this Year	Total Anacostia CBs Inspected Twice this Year	CBs Cleaned Thru Last Month		CB's Cleaned This Month		Total CBs Cleaned This Year to Date	
						Total	In CSS	Total	In CSS	Total	In CSS
1	1467	1442	655	601	4	39	23	43	39	82	62
2	2832	2647	486	404	47	90	38	132	9	222	47
3	3720	183	0	0	0	3294	2	190	5	3484	7
4	3521	1729	0	0	0	1785	59	875	817	2660	876
5	4066	1758	1693	751	0	2087	3	200	3	2287	6
6	3333	2692	2676	1845	15	587	20	53	3	640	23
7	3879	43	43	23	0	3648	0	185	0	3833	0
8	2930	213	212	176	0	2403	0	327	0	2730	0
Grand Total	25748¹	10707¹	5765¹	3800	66	13933	145	2005	876	15938	1021
% Cleaned/Inspected to Date				65%	1%					62%	10%

Notes:

1. The number of catch basins in our service area changes with the ongoing connections and abandonments to the sewer infrastructure.

4.2 BMP Demonstration for Solid and Floatable Control

DC WATER operates the following demonstration projects designed to remove solids and floatables from CSO prior to discharge.

- Bar Rack at CSO 040 and 041 to Rock Creek

Table 4-2
BMP Demonstration Projects – Report

<i>Facility</i>	<i>Date Inspected</i>	<i>Condition</i>	<i>Work Needed</i>	<i>Work performed</i>	<i>Material Removed (LB)</i>
Bar Rack CSO 040	06/03/2024	Good	None	Routine Cleaning	(1)
Bar Rack CSO 041	06/24/2024	Good	None	Routine Cleaning	(1)

Notes:

(1) System was designed so that captured solids and floatables are conveyed to Blue Plains for treatment.

4.3 Anacostia River Floating Debris Removal Program

This program was initiated in October 1992 to remove floating debris from Anacostia and Potomac Rivers on a routine basis. The program has continued from that time and is now under the auspices of DC WATER, Department of Sewer Operations. The floating debris removal program utilizes a skimmer boat and support boats to remove floatable debris from the Rivers as well as trash, which accumulates on the riverbanks and in the mud flats at low tides. Work for the most part is directed toward the Anacostia River. The boats pick up debris five days a week. Operations are summarized as follows:

**Table 4-3
Anacostia River Floating Debris Removal Program – Summary**

<i>Program Operation</i>	5-day work week, excluding holidays, weather permitting
<i>Work Days this month:</i>	19
<i>Days not Operating</i>	3
<i>Reason not Operating</i>	Maintenance, wind, low water levels.
<i># Skimmer in Fleet</i>	3 Skimmers
<i># Skimmers Out of Service</i>	3 Skimmers
<i>Dates</i>	B33: June 1 - June 30. B34: June 26. B37: June 5 - June 30.
<i>Reason</i>	B33: Air-conditioning not working. B34: Hydraulic cylinder failure on starboard prop assembly. B37: Broken welds on starboard wing.
<i>Plan to Restore to Service</i>	B33: Parts on order. ETR July 2024. B34: Returned to operation on June 27. B37: Repairs in progress, ETR July.
<i>Amount Material Collected</i>	5 tons this month. Calendar year to date 130 tons.
<i>Nature of Material</i>	Bottles, cans, natural debris and plastics.

4.4 CSS Litter Control

This section describes DC WATER’s efforts to coordinate litter control efforts with the National Park Service and D.C. Department of Public Works to maximize litter control efforts in the combined sewer system.

No Activity this month.

5. MONITORING

5.1 Condition Report Bar Racks at Main and O Street Storm Pumps

DC Water performs visual surveys of the bar racks at Main and O Street Pumping Stations to characterize the quantity and nature of floatable discharge. The physical condition of the bar racks and any maintenance requirements are also noted.

**Table 5-1
Bar Racks at Main & O Street Pumping Stations**

Pumping Station	Date Inspected	Condition		Work Order Number	Work Needed	Work Performed or Schedule for Completion
		Good	Needs Work			
Bar Racks at O Street Storm Pumps (CSO 010)	6/23/24	X		24-514731		
Bar Racks at Main Storm Pumps (CSO 011)	6/19/24	X		24-514724		

5.2 Rain Data

Rain data from National Airport and from the rain gauges installed in the CSS are summarized below.

Date	Brentwood Pumping Station	Bryant Street Pumping Station	Main Pumping Station	Rock Creek Pumping Station	National Airport
6/1/2024	0	0	0	0	0
6/2/2024	0	0	0	0	0
6/3/2024	0	0	0	0	0.01
6/4/2024	0	0	0	0	0
6/5/2024	0.20	0.38	0.20	0.20	0.46
6/6/2024	0	0.63	0.61	0.61	0
6/7/2024	0	0	0	0	0
6/8/2024	0	0	0	0	0
6/9/2024	0	0	0	0	0
6/10/2024	0	0	0	0	0.01
6/11/2024	0	0	0	0	0
6/12/2024	0	0	0	0	0
6/13/2024	0	0	0	0	0
6/14/2024	0.05	0.01	0	0	0
6/15/2024	0	0	0	0	0
6/16/2024	0	0	0	0	0
6/17/2024	0.61	0	0	0	0
6/18/2024	0	0	0	0	0
6/19/2024	0	0	0	0	0
6/20/2024	0	0	0	0	0
6/21/2024	0	0	0	0	0
6/22/2024	0	0	0	0	0
6/23/2024	0	0	0	0	0
6/24/2024	0	0	0	0	0
6/25/2024	0	0	0	0	0
6/26/2024	0.32	0.22	0.34	0.24	0.51
6/27/2024	0.03	0.05	0.05	0.02	0.01
6/28/2024	0	0	0	0	0
6/29/2024	0	0.04	0	0	0
6/30/2024	0.03	0.01	0	0.01	0.15
TOTAL	1.24	1.34	1.20	1.08	1.15

5.3 Wet Weather Overflows

The wet weather overflow data for this quarter is reported below in the Combined Sewer System Modeled and Metered Quarterly Results table located in Section 5.3 of the June 2024 Report.

District of Columbia Water and Sewer Authority
Combined Sewer System Metered and Model Results
 Period: Q2 2024 (April, May, June)

SCENARIO: QuarterlyReport_2024Q2_ALL, produced on 3 July 2024

NPDES No.	Description	Data Source	Number of Overflows (Occurrences)	CSO Overflow Volume (mg)	Total Duration of Overflow (hrs)	Avg Duration of Overflow (hrs)	Maximum Duration of Overflow (hrs)	Minimum Duration of Overflow (hrs)
Anacostia CSOs								
005	Chicago St and Railroad Station SE	Modeled	0	0.00	0.00	0.00	0.00	0.00
006	Good Hope Road, West of Nichols Ave., SE	separated						
007	13 th Street and Ridge Place, SE	Metered	0	0.00	0.00	0.00	0.00	0.00
009	2nd Street, 300 feet North of N Place, SE	Metered	0	0.00	0.00	0.00	0.00	0.00
010	O Street Sewage Pumping Station, SE (pumped Overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
011	South of Main Sewage Pumping Station, SE (pumped overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
011a	South of Main Sewage Pumping Station, SE (gravity overflow)	Metered	0	0.00	0.00	0.00	0.00	0.00
012	North of Main Sewage Pumping Station, SE (Tiber Creek)	Metered	0	0.00	0.00	0.00	0.00	0.00
013	4th and N Streets, SE	Modeled	0	0.00	0.00	0.00	0.00	0.00
014	6th and M Streets, SE	Modeled	0	0.00	0.00	0.00	0.00	0.00
015	9th and M Streets, SE	consolidated to tunnel system						
016	12th and M Streets, SE	consolidated to tunnel system						
017	14th and M Streets, SE	consolidated to tunnel system						
018	Barney Circle and Pennsylvania Ave, SE	consolidated to tunnel system						
019	Northeast Boundary	Metered	0	0.00	0.00	0.00	0.00	0.00
019A	Northeast Boundary - Tunnel OF	Metered	0	0.00	0.00	0.00	0.00	0.00
	SUBTOTAL			0.00				
Potomac CSOs								
003A	JBAB Tunnel OF	Metered	0	0.00	0.00	0.00	0.00	0.00
020	23rd Street, North of Constitution Ave, NW (Easby Point)	Modeled	4	4.45	5.00	1.25	2.25	0.25
021	Northeast of Roosevelt Bridge, NW	Modeled	4	31.65	10.50	2.63	6.25	0.75
022	27th and K Streets, NW	Modeled	11	0.58	42.00	3.82	24.00	0.25
024	30th and K Streets, NW	Modeled	15	1.11	68.50	4.57	26.25	0.25
025	31st & K St NW	separated						
026	Wisconsin Avenue and K St., NW	separated						
027	Water Street West of Street, NW	Modeled	11	2.41	24.25	2.20	6.50	0.50
028	36th and M Streets, NW	Modeled	14	1.95	96.50	6.89	31.75	1.00
029	Canal Road 1000 feet east of Rock Creek, NW	Modeled	12	2.49	45.25	3.77	24.50	0.25
	SUBTOTAL			44.64				
Rock Creek								
031	Pennsylvania Avenue, East Rock Creek, NW	separated						
032	26th and M Streets, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
033	N Street extended west of 25th Street, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
034	23rd and O Streets, SW	Modeled	0	0.00	0.00	0.00	0.00	0.00
035	22nd Street south of Q Street, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
036	22nd Street South of Q Street, NW	Modeled	6	0.11	14.25	2.38	6.25	0.25
037	Northwest of Belmont Rock Creek and Potomac Parkway	separated						
038	North of Belmont Road, east of Kalamazoo Circle, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
039	Connecticut Avenue east of Rock Creek, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
040	Billmore Street extended east of Rock Creek, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
041	Ontario extended and Rock Creek Parkway	Modeled	0	0.00	0.00	0.00	0.00	0.00
042	Harvard Street and Rock Creek Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
043	Adams Mill Road South of Irving Street, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
044	Kenyon Street and Adams Mill Road, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
045	Adams Mill Road and Lamont Street, NW	Modeled	1	0.001	0.25	0.25	0.25	0.25
046	Park Road south of Piney Branch Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
047	Ingleside Terrace extended and Piney Branch Parkway	Modeled	0	0.00	0.00	0.00	0.00	0.00
048	Mt. Pleasant Street extended and Piney Branch Parkway	Modeled	0	0.00	0.00	0.00	0.00	0.00
049	Piney Branch and Lamont Street, NW	Modeled	1	0.70	0.75	0.75	0.75	0.75
050	28th Street west of 16th Street, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
051	Olive Street extended and Rock Creek Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
052	O Street extended and Rock Creek Parkway, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
053	O Street west of Rock Creek Parkway, NW	separated						
054	West Side of Rock Creek 300 ft. south of Mass. Ave, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
056	Normanstone Drive extended west of Rock Creek, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
057	28th Street extended west of Rock Creek, NW	separated						
058	Connecticut Avenue and Rock Creek Parkway, NW	separated						
060	P St and 26 th St, NW	Modeled	0	0.00	0.00	0.00	0.00	0.00
	SUBTOTAL			0.81				
	TOTAL			45.46				

District of Columbia Water and Sewer Authority
Combined Sewer System Metered and Model Results
Period: Q2 2024 (April, May, June)

SCENARIO: QuarterlyReport_2024Q2_ALL, produced on 3 July 2024

NPDES No.	Description	Data Source	Number of Overflows (Occurrences)	CSO Overflow Volume (mg)	Total Duration of Overflow (hrs)	Avg Duration of Overflow (hrs)	Maximum Duration of Overflow (hrs)	Minimum Duration of Overflow (hrs)
-----------	-------------	-------------	-----------------------------------	--------------------------	----------------------------------	--------------------------------	------------------------------------	------------------------------------

Prepared by: Greeley and Hansen LLC and Limno-Tech, Inc.